

TOWN OF NEW BOSTON, NEW HAMPSHIRE

INDIVIDUAL STORMWATER MANAGEMENT PLAN IMPROVEMENTS GUARANTEE WORKSHEET

I hereby certify that, in addition to any work already completed, the following itemized statement and estimated unit costs will complete all improvements required by the New Boston Subdivision/Site Plan Regulations for erosion and sediment control on the following lot:

Map _____ Lot _____ Name of Project: _____ Date: _____

Road: _____ Rev.: _____

ITEM	QUANTITY	MEASURE	UNIT PRICE	PRICE
1 Site Work & Erosion Control Maintenance				
a Total Area of Disturbance in "Critical Area"	_____	sf	\$0.10	\$0.00
b Embankment area (return slopes > 4 : 1)	_____	sf	\$0.10	\$0.00
c Silt Fence	_____	lf	\$2.50	\$0.00
d Hay bales	_____	ea	\$5.00	\$0.00
e Swales				
RipRap	_____	lf	\$13.50	\$0.00
Grassed	_____	lf	\$5.25	\$0.00
Crushed Stone Check Dams	_____	ea	\$50.00	\$0.00
f Stabilization of Slopes steeper than 3:1				
Jute matting or synthetic matting	_____	sy	\$3.00	\$0.00
Rip rap & Crushed Stone w/ filter material	_____	sy	\$50.00	\$0.00
Gabion Walls	_____	sy	\$400.00	\$0.00
Modular Retaining Wall	_____	sf	\$40.00	\$0.00
Cast-in-Place Concrete Retaining Walls	_____	cy	\$950.00	\$0.00
g Length of Driveway	_____	lf	\$1.00	\$0.00
h Culvert pipe	_____	lf	\$40.00	\$0.00
i Retention/Det. Basins & Level Spreaders				
Excavation	_____	cy	\$8.00	\$0.00
j Interim inspections	3	ea	\$60.00	\$180.00
k Final Insp & Certificate of Adherence	1	ea	\$100.00	\$100.00
l Other	_____			\$0.00

SUBTOTAL

Contingencies (10% of Subtotal) = _____ \$0.00
TOTAL \$0.00

Estimated by: _____

Concurrence by Applicant/Developer

Signature: _____

Signature: _____

Title: _____

Title: _____

Date: _____

Date: _____

Tele. #: _____

Tele. #: _____

The above "ISWMP Site Improvement Bond Estimate" and amounts are approved for preparation of the Bond.

Planning Administrator: _____

Date: _____